Well Construction Report
WISCONSIN UNIQUE WELL NUMBER KC906

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	CLAUSON, PETE
Phone #	(715)874-5719
Mailing Address	N2686 960TH ST
City	ELK MOUND
State	WI
Zip Code	54739
County	Dunn
Co. Permit #	
Notification #	
Completed	10-22-1998
Well Constructor (Business Name)	PELKE GLEN PLBG HTG @ WELL DRLG
Lic. #	131
Facility ID # (Public Wells)	
Address	835 RIVERSIDE AVE MONDOVI WI 54755-1443
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	7.5

1. Well Location
Town of SPRING BROOK
Fire # (if avail.)
Street Address or Road Name and Number
Subdivision Name | Lot # | Block #
Latitude / Longitude in Decimal Degree (DD) °N °W
Method Code

NW	NW	Section	Township	Range
or Govt Lot #		36	27 N	11 W

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
NEW HSE CONSTRUCTION NO W
Construction Type Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	6
6	6	36

Upper Enlarged Drillhole
Lower Open Bedrock
Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
T		Y		BROWN SAND @ GRAVEL	Surface	36

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLK TC PIPE ASTM A53 GR B LTV STEEL 19 45 LBSA F SEIDMAN NNK	Surface	32

Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	STAINLESS STEEL 10 SLOT JOHNSON	32	36

9. Static Water Level
20 ft. below ground surface

10. Pump Test
Pumping level 22 ft. below surface
Pumping at 15 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method HAND FED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	6	

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
GNP		10-28-1998
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
KO		10-28-1998

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		75	Building Overhang		10
			Septic or Holding, or POWTS Tank		50

Comment:

Created On: 01-15-1999 Updated On: 05-24-2016 Review Status: