Well Construction Report
WISCONSIN UNIQUE WELL NUMBER KO908

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HORLAK, STUART			Phone #
Mailing Address: 1380 HOMESTEAD CT			
City: RICHFIELD	State: WI	Zip Code: 53076	
County: Washington	Co. Permit #	Notification #	Completed: 12-02-1995

Well Constructor (Business Name): HOWARD H GROTH	Lic. #: 651	Facility ID # (Public Wells)	
Address: W69 N949 WASHINGTON CEDARBURG WI 53012		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 1.5	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of RICHFIELD

Fire # (if avail.)

Street Address or Road Name and Number: 1380 HOMESTEAD CT

Subdivision Name: PARKVIEW ESTATES	Lot #: 7	Block #

Latitude / Longitude in Decimal Degree (DD): 43.2395 °N -88.253 °W				Method Code: GCD013
SE SW or Govt Lot #	Section: 16	Township: 9 N	Range: 19 E	

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
WATER

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	211

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	Q	X	C	GRAVEL SAND CLAY CAVING	Surface	70
		C	S	SANDY CLAY	70	90
		C		CLAY	90	105
		S		SAND	105	125
		C	S	SANDY CLAY	125	170
		S		SAND	170	200
		G		GRAVEL	200	211

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	1897 LB ASTMA53PE IPSCO	Surface	211
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
80 ft. below ground surface

10. Pump Test
Pumping level 90 ft. below surface
Pumping at 15 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
HG		01-03-1996
Drill Rig Operator	Lic or Reg #	Date Signed
MH		01-03-1996

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		140
Building Overhang		11
Foundation Drain to Clearwater		12
Wastewater Sump		25
Sewer - Building Sanitary		30
Septic or Holding, or POWTS Tank		36

Comment:

Created On: 01-24-1996 Updated On: 07-05-2019 Review Status: