Well Construction Report
WISCONSIN UNIQUE WELL NUMBER KQ392

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HUSS, PAUL			Phone #: (414)499-4946
Mailing Address: 1351 WESTERN AVE			
City: GREEN BAY	State: WI	Zip Code: 54303	
County: Oconto	Co. Permit #:	Notification #:	Completed: 03-13-1996

1. Well Location

Town of DOTY

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
NOBLE F JONES	640	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

Well Plan Approval #:

SE	NE	Section	Township	Range
or Govt Lot #		26	32 N	15 E

Address: RT 2 10460 HWY A
SURING WI 54174-9802

Approval Date (mm-dd-yyyy):

2. Well Type New Well

of previous unique well #: constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		1.3

Reason for replaced or reconstructed well ?

OPEN LOT

3. Well serves # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	66

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S		SAND	Surface	35
		X		SAND CLAY MIX	35	60
	N	S		SAND FINE BROWN	60	66

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53 18 97 LB SAWHILL STEEL WELDED	Surface	62
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	STAINLESS STEEL TELESCOPING	62	66

9. Static Water Level

40 ft. below ground surface

10. Pump Test

Pumping level 55 ft. below surface

Pumping at 20 GP M for 0.5 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MUD CIRC

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD	Surface	20	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
NJ		04-07-1996
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Shoreline/Pool		40

Comment:

Created On: 06-12-1996 Updated On: 06-12-1996 Review Status: