Well Construction Report
WISCONSIN UNIQUE WELL NUMBER KQ399

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SCHREIBER, DUANE	Phone #: (715)793-4179
Mailing Address: W13346 CAMP 14 RD	
City: BOWLER	State: WI — Zip Code: 54416
County: Shawano	Co. Permit #: — Notification #: — Completed: 01-13-1997
Well Constructor (Business Name): NOBLE F JONES	Lic. #: 640 — Facility ID # (Public Wells):
Address: RT 2 10460 HWY A, SURING WI 54174-9802	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 0

1. Well Location

Town of BARTELME

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name: — Lot #: — Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

NE	SE	Section	Township	Range
or Govt Lot #		16	28 N	13 E

2. Well Type Replacement

of previous unique well #: — constructed in:

Reason for replaced or reconstructed well ?

OLD WELL NO WATER

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	213

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	43
Q	GRANITE	43	213

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A 53 18 97 LBS SAWHILL STEEL WELDED	Surface	43
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

22 ft. below ground surface

10. Pump Test

Pumping level 150 ft. below surface

Pumping at 5 GP M for 0.5 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CASING DRIVEN INTO SAND FROM S	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

TO BE DONE IN SPRING

13. Constructor / Supervisory Driller	Lic #	Date Signed
NJ		01-17-1997
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
LJ		01-17-1997

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		65
Building Drain - Sanitary		35

Type	Qualifier	Distance
Building Overhang		15
Sewer - Building Sanitary		45
Septic or Holding, or POWTS Tank		55

Comment:

Created On: 03-18-1997 Updated On: 10-15-2026 Review Status: