Well Construction Report
WISCONSIN UNIQUE WELL NUMBER KU156

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KLUG ESTATE	Phone #
Mailing Address: 5017 CEDAR SAUK RD	
City: CEDARBURG	State: WI — Zip Code: 53012
County: Ozaukee	Co. Permit #	Notification #	Completed: 03-15-1996
Well Constructor (Business Name): GROTH DRILLING CO INC	Lic. #: 639	Facility ID # (Public Wells)
Address: W69 N949 WASHINGTON CEDARBURG WI 53012	Well Plan Approval #	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.4

1. Well Location

Town of CEDARBURG

Fire # (if avail.)

Street Address or Road Name and Number: 5017 CEDAR SAUK RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 43.3671 °N -87.9745 °W — Method Code: GCD013

NW or Govt Lot #	NE	Section	Township	Range
		2	10 N	21 E

2. Well Type Replacement

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?: WELL IN BASEMENT

Construction Type: Drilled

3. Well serves 1 # of BARN

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	100
6	100	220

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S	G	SAND @ STONE	Surface	22
		L		LIMESTONE	22	220

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18 97 LB ASTM A 53 PE PUSAN	Surface	100
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

24 ft. below ground surface

10. Pump Test

Pumping level 55 ft. below surface

Pumping at 12 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method HALABURTON SINGLE PLUG

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT GROUT	Surface	100	12 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
HG		04-08-1996
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary		28	Other Contamination Sources		380
Building Overhang		25	Sewer - Building Sanitary		50
			Septic or Holding, or POWTS Tank		115

Comment:

Created On: 05-16-1996 Updated On: 07-15-2019 Review Status: