Well Construction Report
WISCONSIN UNIQUE WELL NUMBER KY654

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JOHNSON, ANDREW			Phone #: (414)843-3996
Mailing Address: 12611 374TH AVE			
City: TWIN LAKES	State: WI	Zip Code: 53181	
County: Kenosha	Co. Permit #:	Notification #:	Completed: 07-28-1997

1. Well Location

Town of RANDALL

Fire # (if avail.):

Street Address or Road Name and Number: 12611 374TH AVE

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
HOOVER WATER WELL SERVICE INC	311	

Address: 21445 DURAND AVE
UNION GROVE WI 53182-9711

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

Latitude / Longitude in Decimal Degree (DD)				Method Code
42.4982 °N	-88.2593 °W			GCD013

SW	SW	Section	Township	Range
or Govt Lot #		33	1 N	19 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?: DOMESTIC WATER SUPPLY

Construction Type: Drilled

Hicap Permanent Well #	Common Well #	Specific Capacity
		0.1

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	9
5	9	175

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	80
P	HARDPAN	80	172
G	GRAVEL	172	175

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	SAWHILL STEEL T@C A53B 1945 PPF	Surface	172
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
5	TELESCOPIC STAINLESS #25	172	175

9. Static Water Level

50 ft. below ground surface

10. Pump Test

Pumping level 140 ft. below surface

Pumping at 8 GP M for 12 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method STARTER HOLE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTON	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

UNKNOWN

13. Constructor / Supervisory Driller	Lic #	Date Signed
WM		07-29-1997
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		120	Downspout/Yard Hydrant		35
Building Drain - Sanitary		45	Foundation Drain to Clearwater		30
Building Overhang		28	Sewer - Building Sanitary		55
Clearwater Sump		65	Septic or Holding, or POWTS Tank		70

Comment:

Created On: 09-23-1997 Updated On: 08-23-2019 Review Status: