Well Construction Report
WISCONSIN UNIQUE WELL NUMBER LJ400

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: NELSON, JERRY			Phone #
Mailing Address: N7580 17TH AVE			
City: NEW LISBON	State: WI	Zip Code: 53950	
County: Juneau	Co. Permit #	Notification #	Completed: 11-06-1997

Well Constructor (Business Name): RAYMOND J LUDWIG	Lic. #: 316	Facility ID # (Public Wells)
Address: N7644 10TH AVE NEW LISBON WI 53950-0052		Well Plan Approval #
		Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 3

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of GERMANTOWN

Fire # (if avail.): N7580

Street Address or Road Name and Number: N7580 17TH AVE

Subdivision Name	Lot #	Block #	
Latitude / Longitude in Decimal Degree (DD): °N °W			Method Code
NW NW or Govt Lot #	Section: 28	Township: 17 N	Range: 4 E

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
OLD POINT PLUGGED

Construction Type: Jetted

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
2	Surface	31

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S		SAND	Surface	14
R		C		RED CLAY	14	24
		S		SAND	24	31

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	GALV T@C ASTM A589 F 154 WALL WHEAT USA	Surface	28
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
1.25	SS 10 SLOT	28	31

7. Grout or Other Sealing Material
Method

9. Static Water Level
8 ft. below ground surface

10. Pump Test
Pumping level 12 ft. below surface
Pumping at 12 GP M for 4 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
OWNER TO DO

13. Constructor / Supervisory Driller	Lic #	Date Signed
RL		11-10-1997
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		97	Sewer - Building Sanitary		36
Building Overhang		3	Septic or Holding, or POWTS Tank		52

Comment:

Created On: 02-12-1998 Updated On: 02-12-1998 Review Status: