Well Construction Report
WISCONSIN UNIQUE WELL NUMBER LK141

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	GIBSON, DAN
Phone #	(414)941-1974
Mailing Address	2305 LANCE DR
City	LAKE GENEVA
State	WI
Zip Code	53157
County	Walworth
Co. Permit #	W33862
Notification #	
Completed	01-27-1997
Well Constructor (Business Name)	LOUIS G SIEVERT
Lic. #	475
Facility ID # (Public Wells)	
Well Plan Approval #	
Address	38827 90TH ST BURLINGTON WI 53105-8513
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.5

1. Well Location

Town of LAKE GENEVA	Fire # (if avail.)
Street Address or Road Name and Number	ROSEBUD HIGHLANDS
Subdivision Name	ROSEBUD HIGHLANDS
Lot #	3
Block #	
Latitude / Longitude in Decimal Degree (DD)	°N °W
Method Code	

NE	NW	Section	Township	Range
or Govt Lot #	025	25	2 N	17 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	202

Upper Enlarged Drillhole — Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y	C	SAND GRAVEL CLAY	Surface	20
		Y		SAND GRAVEL	20	70
		C		CLAY	70	120
		Y		SAND GRAVEL	120	180
		C		CLAY	200	202

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	BLK PE R D 18 97 LBS A53 SAWHILL USA	Surface	202
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
140 ft. below ground surface

10. Pump Test
Pumping level 160 ft. below surface
Pumping at 10 GP M for 24 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method POURED WHEN DRIVING

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRADULED @ BENTINITE	Surface	201	3 S

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
LGS		02-03-1997
Drill Rig Operator	Lic or Reg #	Date Signed
RJ		02-03-1997

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary		30	Foundation Drain to Clearwater	>	25
Building Overhang		25	Sewer - Building Sanitary		30
			Septic or Holding, or POWTS Tank		35

Comment:

Created On: 03-18-1997 Updated On: 03-18-1997 Review Status: