Well Construction Report
WISCONSIN UNIQUE WELL NUMBER LL507

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: NEFF, LEW	Phone #: (715)723-8444
Mailing Address: 5757 REDWOOD DR	
City: CHIPPEWA FALLS	State: WI — Zip Code: 54729
County: Chippewa	Co. Permit #: W13750 — Notification #: — Completed: 12-01-1996
Well Constructor (Business Name): WATER WELL SPECIALISTS	Lic. #: 6070 — Facility ID # (Public Wells):
Address: 3701 ROBIN RD, EAU CLAIRE WI 54703	Well Plan Approval #: — Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #: — Specific Capacity: 12

1. Well Location

Town of HALLIE

Fire # (if avail.):

Street Address or Road Name and Number: PORTER AVE

Subdivision Name	Lot #	Block #
EDGEWOOD PARK	6	

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code:

NE	NW	Section	Township	Range
or Govt Lot #		19	28 N	8 W

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8	Surface	8
6	8	46.5

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	SAND GRAVEL	Surface	46.5

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SAWHILL ASTM A53 18 97 LBS PE DRIVE SHOE 5 IN BY 6IN K PACKER	Surface	44.5
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	PVC CONT WRAP JOHNSON 010IN	44	46.5

9. Static Water Level

27 ft. below ground surface

10. Pump Test

Pumping level 28 ft. below surface

Pumping at 12 GP M for 4 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUNDED IN STARTER

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE GRANU	Surface	0	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
JAW		12-01-1996
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		72
Building Drain - Sanitary		40

Type	Qualifier	Distance
Building Overhang		4
Sewer - Building Sanitary		40
Septic or Holding, or POWTS Tank		51

Comment:

Created On: 03-03-1997 Updated On: 03-03-1997 Review Status: