Well Construction Report
WISCONSIN UNIQUE WELL NUMBER LW548

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MARA, MIKE			Phone #
Mailing Address: RT 1			
City: TREGO	State: WI	Zip Code: 54888	
County: Washburn	Co. Permit #	Notification #	Completed: 10-23-1998

Well Constructor (Business Name): JAMES C LINDSTROM	Lic #: 101	Facility ID # (Public Wells)	
Address: 105 BALSAM ST SPOONER WI 54801-9438		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.6	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of SPRINGBROOK

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W

Method Code

SE NE or Govt Lot #	Section: 32	Township: 40 N	Range: 11 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	96

Upper Enlarged Drillhole
Lower Open Bedrock
Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	Q	S		BROWN CAVING SAND	Surface	56
T		P		BROWN HARD PAN	56	65
T		Y		BROWN SAND & GRAAVEL	65	96

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	ASTM A53B T&C .237 WALL 2210 P.S.I. VICTORY STEEL	Surface	92
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
4	STAINLESS #10	92	96

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

9. Static Water Level
45 ft. below ground surface

10. Pump Test
Pumping level 66 ft. below surface
Pumping at 12 GP M for 24 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
CPL		10-26-1998
Drill Rig Operator	Lic or Reg #	Date Signed
EJL		10-26-1998

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Building Overhang		30
			Septic or Holding, or POWTS Tank		75

Comment:

Created On: 10-20-1999 Updated On: 10-20-1999 Review Status: