Well Construction Report
WISCONSIN UNIQUE WELL NUMBER LY481

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ANO LLC	Phone #: (957)566-7122
Mailing Address: 3000 JOHN DEERE RD	
City: TOANO	State: VA — Zip Code: 23168
County: Racine	Co. Permit #:
Notification #: 31133285	Completed: 12-24-2008
Well Constructor (Business Name): RUSSELL L KRIZAN	Lic. #: 310
Facility ID # (Public Wells):	
Address: RUSS WELL DRILLING, FRANKSVILLE WI 53126-9504	
Well Plan Approval #:	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity:	

1. Well Location

Town of RAYMOND

Fire # (if avail.):

Street Address or Road Name and Number: 441 27TH ST

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): 42.8373 °N -87.954 °W

Method Code: GCD013

SE	NE	Section	Township	Range
or Govt Lot #		1	4 N	21 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of WAREHOUSE

Non-community

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	164

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 6in. dia... — No
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	I	-	TOP SOIL	Surface	6
U	-	C	-	BLUE CLAY	6	81
-	-	L	-	LIMEROCK	81	164

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM-A-53 WHEATLAND PIPE 19.45 LB PER FT	Surface	81
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

45 ft. below ground surface

10. Pump Test

Pumping level 45 ft. below surface

Pumping at 15 GP M for 24 Hrs.

Pumping Method ?

11. Well Is

14 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE MESH #8	Surface	91	S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
RK		01-03-2009
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary		35	Sewer - Building Sanitary		20
Building Overhang		8	Septic or Holding, or POWTS Tank		63

Comment:

Abandonment Type	Abandonment Date	Procedure	Reason
	08/31/2011	BENTONITE CHIPS 3/4" 0-164' 47 SACKS USED	BUILDING DEMOLITION

Created On: 01-20-2009 Updated On: 07-11-2023 Review Status: