Well Construction Report
WISCONSIN UNIQUE WELL NUMBER LZ035

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: LUNDQUIST, AL			Phone #: (414)279-5903
Mailing Address: W814 MYRTLE			
City: PELL LAKE	State: WI	Zip Code: 53157	
County: Walworth	Co. Permit #:	Notification #:	Completed: 05-27-1998

Well Constructor (Business Name): GENEVA WATER SYSTEMS INC	Lic. #: 6392	Facility ID # (Public Wells):	
Address: N1345 DAISY DR GENOA WI 53128		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 5	

1. Well Location

Town of BLOOMFIELD

Fire # (if avail.): W814

Street Address or Road Name and Number: W814 MYRTLE

Subdivision Name:	Lot #: 993	Block #: 17

Latitude / Longitude in Decimal Degree (DD): 42.5398 °N -88.3399 °W				Method Code: GCD013
SW SW or Govt Lot #	Section: 14	Township: 1 N	Range: 18 E	

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	38

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes — Cable-tool Bit 6in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		F		FILL	Surface	4
K		C	S	BLACK SANDY CLAY	4	15
G		C		GRAY CLAY	15	30
		G		GRAVEL	30	38

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	BLK PE RD NEW A53 WELD JOINTS SAWHILL 18 97#	Surface	38
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

5 ft. below ground surface

10. Pump Test

Pumping level 7 ft. below surface

Pumping at 10 GP M for 12 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUND

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GRANULAR BENTONITE	Surface	0	1 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
LS		06-02-1998
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
RJ		

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		20	Foundation Drain to Clearwater		22
Clearwater Sump		38	Sewer - Building Sanitary		30
			Septic or Holding, or POWTS Tank		33

Comment:

Abandonment Type	Abandonment Date	Procedure	Reason
	09/25/2007	BENTONITE CHIPS 0-38' 10 SACKS USED	NOT BEING USED

Created On: 08-13-1998 Updated On: 09-12-2019 Review Status: