Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MA427

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SEITZ, DONNA			Phone #
Mailing Address: N4915 MEYER RD			
City: NEW LISBON	State: WI	Zip Code: 53950	
County: Juneau	Co. Permit #	Notification #	Completed: 11-21-1997

Well Constructor (Business Name): RAYMOND J LUDWIG	Lic. #: 316	Facility ID # (Public Wells)	
Address: N7644 10TH AVE NEW LISBON WI 53950-0052		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 1.4	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of LISBON

Fire # (if avail.): N4915

Street Address or Road Name and Number: N4915 MEYER RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): 43.8191 °N -90.0818 °W
Method Code: GCD013

SW SE or Govt Lot #	Section: 36	Township: 16 N	Range: 3 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	70

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S		SAND	Surface	34
Y		N		YELLWO SANDSTONE	34	70

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	BLACK STEEL P E ASTM A53 18 97 LBS FT 280 WALLSAWHILL	Surface	37
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method

9. Static Water Level
21 ft. below ground surface

10. Pump Test
Pumping level 32 ft. below surface
Pumping at 15 GP M for 4 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
RL		11-29-1997
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		16

Comment:

Created On: 03-17-1998 Updated On: 05-04-2020 Review Status: