Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MG485

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DEVEREAUK, BILL			Phone #: (920)655-4379
Mailing Address: 117 WILLIAM CT			
City: HORTONVILLE	State: WI	Zip Code: 54944	
County: Outagamie	Co. Permit #:	Notification #:	Completed: 08-10-1998

Well Constructor (Business Name): BILL VAN DE YACHT	Lic. #: 37	Facility ID # (Public Wells):	
Address: 3671 MONROE RD DE PERE WI 54115-9711		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.7	

1. Well Location

Town of GREENVILLE

Fire # (if avail.):

Street Address or Road Name and Number: MANLEY RD

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

SE NW or Govt Lot #:	Section: 6	Township: 21 N	Range: 16 E

2. Well Type New Well — WJ467 replaces this well of previous unique well # — constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	48
6	48	262

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C	G	CLAY @ STONES	Surface	30
		P		HARDPAN	30	48
		L		LIME	48	240
		N		SANDSTONE	240	262

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BL STL PL END WELDED 18 97 280 A53 SAWHILL	Surface	49
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

100 ft. below ground surface

10. Pump Test

Pumping level 160 ft. below surface

Pumping at 40 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	48	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
BV		08-11-1998
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
BV		

4a. Potential Contamination Sources Is the well located in floodplain ?

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		89	Foundation Drain to Clearwater		15
			Septic or Holding, or POWTS Tank		76

Comment:

Abandonment Type	Abandonment Date	Procedure	Reason
	04/22/2007	BENTONITE CHIPS 0-198' 50 SACKS USED; NEAT CEMENT 198-262' 20 SACKS USED	PUMP SAND/CAVING

Created On: 09-16-1998 Updated On: 04-26-2007 Review Status: