Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MH266

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: JANE KERWIN HOMES			Phone #
Mailing Address: 5625 GROVE TERR			
City: GREENDALE	State: WI	Zip Code: 53129	
County: Waukesha	Co. Permit #	Notification #	Completed: 09-14-1998

Well Constructor (Business Name): D @ D DRILLING CO INC	Lic. #: 119	Facility ID # (Public Wells)	
Address: 36110 THOMAS DR OCONOMOWOC WI 53066		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 10	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of MERTON

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name: TOMLON RDG	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W

Method Code

SW SE or Govt Lot #	Section: 14	Township: 8 N	Range: 18 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	116

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y		Y		SAND @ GRAVEL YELLOW	Surface	48
T		C	G	GRAVELLY CLAY BROWN	48	103
Y		S		SAND YELLOW	103	116

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLK 18 97 PLAIN END ASTM A 5O MFG IPSCO	Surface	113
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
	SS SCREEN	113	116

7. Grout or Other Sealing Material
Method

9. Static Water Level
91 ft. below ground surface

10. Pump Test
Pumping level 93 ft. below surface
Pumping at 20 GP M for 4 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
CJ		09-18-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		55	Downspout/Yard Hydrant		55
Clearwater Sump		65	Foundation Drain to Clearwater		55

Comment:

Created On: 01-07-1999 Updated On: 01-07-1999 Review Status: