Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MJ145

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MESCHLER, GILBERT	Phone #
Mailing Address: 515 W CEDAR ST	
City: ARLINGTON HEIGHTS	State: IL — Zip Code: 60005
County: Door	Co. Permit #	Notification #	Completed: 07-20-1998
Well Constructor (Business Name): CHARLIES PUMPS @ WELL DRILLING I	Lic. #: 143	Facility ID # (Public Wells)
Address: 9504 CNTY D FORESTVILLE WI 54213	Well Plan Approval #
	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.1

1. Well Location

Town of BAILEYS HARBOR	Fire # (if avail.): 7479
Street Address or Road Name and Number: N KANGAROO LAKE DR	
Subdivision Name	Lot #	Block #
Latitude / Longitude in Decimal Degree (DD): 45.0349 °N -87.1487 °W	Method Code: GCD013

SW	NW	Section	Township	Range
or Govt Lot #	002	31	30 N	28 E

2. Well Type New Well
of previous unique well # — constructed in 98
Reason for replaced or reconstructed well ?

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9.875	Surface	9
8	9	172
6	172	224

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 8in. dia
- Yes — Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Z	CLAY @ GRAVEL	Surface	9
L	LIMESTONE	9	224

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SAWHILL USA A53 GR B API 5L 18 97 WELDED JOINTS 21NEW BLACK 6 5 8 PE	Surface	172
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
10 ft. below ground surface

10. Pump Test
Pumping level 120 ft. below surface
Pumping at 15 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method BRADENHEAD

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CEMENT GROUT	Surface	172	50 S

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
		07-29-1998
Drill Rig Operator	Lic or Reg #	Date Signed
RM		08-01-1998

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		114
Building Overhang		9
Sewer - Building Sanitary		20
Septic or Holding, or POWTS Tank		46

Comment:

Created On: 09-30-1998 Updated On: 12-03-2019 Review Status: