Well Construction Report
WISCONSIN UNIQUE WELL NUMBER **MK452**

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: GREEN BAY			Phone #: (920)448-3480
Mailing Address: 631 S ADAMS ST			
City: GREEN BAY	State: WI	Zip Code: 54305	
County: Brown	Co. Permit #:	Notification #:	Completed: 06-30-2000

1. Well Location: City of GREEN BAY

Fire # (if avail.):

Subdivision Name	Lot #	Block #

Well Constructor (Business Name): LAYNE NORTHWEST	Lic. #: 2400	Facility ID # (Public Wells):	Method Code: GPS008

Address: W229N5005 DUPLAINVILLE RD
PEWAUKEE WI 53072

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

	Section	Township	Range
or Govt Lot #	14	24 N	20 E

2. Well Type: New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?:

Hicap Permanent Well #	Common Well #	Specific Capacity

3. Well serves: 1 # of TEST WELL

Municipal/Community: Test Well

Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ? No

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
12	Surface	192
8	192	815

Upper Enlarged Drillhole		Lower Open Bedrock
No	Rotary - Mud Circulation	No
Yes	Rotary - Air	No
No	Rotary - Air & Foam	No
No	Drill-Through Casing Hammer	
No	Reverse Rotary	
No	Cable-tool Bit ____in. dia...	No
No	Dual Rotary	No
Yes	Temp. Outer Casing 12in. dia	
No	Removed? 92depth ft. (If NO explain on back side)	

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
D	D-DRIFT	Surface	90
L	L-LIMESTONE/DOLOMITE	90	383
N	N-SANDSTONE	383	811
Q	Q-GRANITE	811	815

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
12	NEW BL STEEL PE WELDED A53 49.5LB SAWHILL	Surface	92
8	NEW BL STEEL PE WELDED A-53 28.55 LB SAWHILL	0	190
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method: BRADENHEAD

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	190	80

9. Static Water Level: 110 ft. below ground surface

10. Pump Test

Pumping level _____ ft. below surface

Pumping at 100 GP M for 4 Hrs.

Pumping Method ? Other

11. Well Is

36 in. above grade

Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ? No

Filled & Sealed Well(s) as needed? No

13. Constructor / Supervisory Driller	Lic #	Date Signed
BM		08-03-2000
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
DH		08-03-2000

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment: TEST WELL GB #10 ASR PROJECT

Abandonment Type	Abandonment Date	Procedure	Reason
	08/07/2018	NEAT GROUT 0-587FT (202), CHLORINATED PEA STONE 587-815FT (3.5 YARDS)	END OF USE

Created On: 10-04-2023 Updated On: 10-04-2023 Review Status: APPROVED