Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MO387

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ZONDA, DAVE @ BONNIE			Phone #
Mailing Address: 7020 HWY W			
City: ALLENTON	State: WI	Zip Code: 53002	
County: Washington	Co. Permit #	Notification #	Completed: 09-02-1998

Well Constructor (Business Name): KLEMME BROS WELL @ PUMP INC	Lic. #: 5935	Facility ID # (Public Wells)	
Address: 4932 HWY H KEWASKUM WI 53040		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 3	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of ADDISSON

Fire # (if avail.): 7020

Street Address or Road Name and Number: 7020 HWY W

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
43.4463 °N -88.3413 °W	GCD013

NW SW or Govt Lot #	Section	Township	Range
	3	11 N	18 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	225

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit 10in. dia...
Dual Rotary .....
Yes Temp. Outer Casing 10in. dia
Yes Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		X	G	CLAY SAND @ GRAVEL	Surface	8
		S		SAND	8	48
		X		CLAY @ SAND	48	105
		C		CLAY	105	160
		X		CLAY SAND	160	190
		S		SAND	190	218
		Y		SAND @ GRAVEL	218	225

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO 1897 A53 WELDED	Surface	225
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY SLURRY	Surface	20	

9. Static Water Level
35 ft. below ground surface

10. Pump Test
Pumping level 40 ft. below surface
Pumping at 15 GP M for 12 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
WAS NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
GK		09-30-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	70
Building Drain - Sanitary	>	30
Building Overhang		12
Clearwater Sump	>	30
Downspout/Yard Hydrant	>	10
Foundation Drain to Clearwater	>	12
Sewer - Building Sanitary	>	30
Septic or Holding, or POWTS Tank	>	40

Comment:

Created On: 10-20-1998 Updated On: 07-08-2019 Review Status: