Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MO389

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HANRAHAN, DONALD	Phone #
Mailing Address: W8032 BRAZELTON DR	
City: RANDOM LAKE	State: WI — Zip Code: 53075
County: Sheboygan	Co. Permit #	Notification #	Completed: 10-17-1998
Well Constructor (Business Name): KLEMME BROS WELL @ PUMP INC	Lic. #: 5935	Facility ID # (Public Wells)
Address: 4932 HWY H KEWASKUM WI 53040	Well Plan Approval #
	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.5

1. Well Location

Town of SCOTT				Fire # (if avail.): W8032
Street Address or Road Name and Number: W8032 BRAZELTON				
Subdivision Name			Lot #	Block #
Latitude / Longitude in Decimal Degree (DD): 43.5726 °N -88.0971 °W				Method Code: GCD013
NW	NW	Section: 27	Township: 13 N	Range: 20 E
or Govt Lot #				

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	187

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y	G	SAND @ GRAVEL ROCKS	Surface	35
		Y		SAND GRAVEL	35	84
		Y	C	SAND GRAVEL CLAY	84	105
T		L		LIME	105	187

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ISPCO 1897 A53 WELDED	Surface	106
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method GRAVITY

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE CRUMBLES	Surface	0	2 S

9. Static Water Level

70 ft. below ground surface

10. Pump Test

Pumping level 100 ft. below surface

Pumping at 15 GP M for 8 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

WAS NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
GK		10-27-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	200
Building Drain - Sanitary	>	60
Building Overhang		55
Clearwater Sump	>	50
Downspout/Yard Hydrant	>	55
Foundation Drain to Clearwater	>	55
Sewer - Building Sanitary	>	60
Septic or Holding, or POWTS Tank		90

Comment:

Created On: 11-24-1998 Updated On: 10-09-2019 Review Status: