Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MO389

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner	HANRAHAN, DONALD
Phone #	
Mailing Address	W8032 BRAZELTON DR
City	RANDOM LAKE
State	WI
Zip Code	53075
County	Sheboygan
Co. Permit #	
Notification #	
Completed	10-17-1998
Well Constructor (Business Name)	KLEMME BROS WELL @ PUMP INC
Lic. #	5935
Facility ID # (Public Wells)	
Address	4932 HWY H KEWASKUM WI 53040
Well Plan Approval #	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	
Common Well #	
Specific Capacity	0.5

1. Well Location

Town of SCOTT	Fire # (if avail.) W8032
Street Address or Road Name and Number	W8032 BRAZELTON
Subdivision Name	
Lot #	
Block #	
Latitude / Longitude in Decimal Degree (DD)	43.5726 °N -88.0971 °W
Method Code	GCD013
NW NW or Govt Lot #	
Section	27
Township	13 N
Range	20 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?

Construction Type Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	187

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Yes Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y	G	SAND @ GRAVEL ROCKS	Surface	35
		Y		SAND GRAVEL	35	84
		Y	C	SAND GRAVEL CLAY	84	105
T		L		LIME	105	187

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ISPCO 1897 A53 WELDED	Surface	106
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**

9. Static Water Level
70 ft. below ground surface

10. Pump Test
Pumping level 100 ft. below surface
Pumping at 15 GP M for 8 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method GRAVITY

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE CRUMBLES	Surface	0	2 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
WAS NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
GK		10-27-1998
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	200	Downspout/Yard Hydrant	>	55
Building Drain - Sanitary	>	60	Foundation Drain to Clearwater	>	55
Building Overhang		55	Sewer - Building Sanitary	>	60
Clearwater Sump	>	50	Septic or Holding, or POWTS Tank		90

Comment:

Created On: 11-24-1998 Updated On: 10-09-2019 Review Status: