Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MO673

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: OLSTINSKI, BRIAN	Phone #: (715)267-6135
Mailing Address: N7608 HWY 73	
City: GREENWOOD	State: WI — Zip Code: 54437
County: Clark	Co. Permit #:
Notification #	Completed: 09-16-1998
Well Constructor (Business Name): KLINE WELL @ PUMP INC	Lic. #: 6010
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: PO BOX 176 LOYAL WI 54446	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #
Specific Capacity: 3	

1. Well Location

Town of EATON

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W — Method Code

SW	SE	Section	Township	Range
or Govt Lot #		34	26 N	2 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	47
6	47	80

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Mud Circulation .....

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Temp. Outer Casing ____in. dia

Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C		CLAY	Surface	15
		N	C	SANDSTONE @ CLAY LAYER	15	47
		N		SANDSTONE	47	80

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18 97 LB NEW STEEL ASTM A53B WELDED IBSCO	Surface	47
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

40 ft. below ground surface

10. Pump Test

Pumping level 45 ft. below surface

Pumping at 15 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

16 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PRESSURE TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	47	9 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DK		10-05-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		40

Comment:

Created On: 10-28-1998 Updated On: 10-28-1998 Review Status: