Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MO680

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SHORT, ELAINE			Phone #: (715)238-7320
Mailing Address: W2392 HWY 10			
City: GRANTON	State: WI	Zip Code: 54436	
County: Clark	Co. Permit #:	Notification #:	Completed: 09-23-1998

Well Constructor (Business Name): KLINE WELL @ PUMP INC	Lic. #: 6010	Facility ID # (Public Wells):	
Address: PO BOX 176 LOYAL WI 54446		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of LYNN

Fire # (if avail.):

Street Address or Road Name and Number:

Subdivision Name: | Lot #: | Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

SE	SW	Section	Township	Range
or Govt Lot #		6	24 N	1 E

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	20
6	20	135

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	18
P	HARDPAN	18	38
Z	CLAY @ GRAVEL LAYERS	38	85
N	SANDSTONE	85	100
Q	GRANITE	100	135

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	18 97LB NEW STEEL ASTM A53B WELDED IBSCO	Surface	85
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
55 ft. below ground surface

10. Pump Test
Pumping level 110 ft. below surface
Pumping at 2 GP M for 4 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	20	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
WAS LEFT TO WATER GARDEN @ LAW

13. Constructor / Supervisory Driller	Lic #	Date Signed
DK		10-05-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		120	Building Overhang		20
			Septic or Holding, or POWTS Tank		90

Comment:

Created On: 10-28-1998 Updated On: 10-15-2026 Review Status: