Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MO932

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: SOMMERFELD, STEVE			Phone #: (920)855-2785
Mailing Address: 9920 SANDY CORNER RD			
City: GILLETT	State: WI	Zip Code: 54124	
County: Oconto	Co. Permit #:	Notification #:	Completed: 01-19-1999

Well Constructor (Business Name): TIPLER WELL DRILLING INC	Lic. #: 55	Facility ID # (Public Wells):	
Address: PO BOX 34 LAKEWOOD WI 54138-0034		Well Plan Approval #:	Approval Date (mm-dd-yyyy):
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.3	

1. Well Location

Town of GILLETT

Fire # (if avail.): 9980

Street Address or Road Name and Number: SANDY CORNERS RD

Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): 44.8759 °N -88.262 °W			Method Code: GCD013
SE NW or Govt Lot #:	Section: 25	Township: 28 N	Range: 18 E

2. Well Type New Well

of previous unique well #: constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	188

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		Y		SAND & GRAVEL	Surface	26
		C	S	SANDY CLAY	26	60
		C		CLAY	60	173
		N		SANDSTONE	173	188

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW ASTM A53 280 18:97 WELDED JOINTS SAWHILL PIPE	Surface	173
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

1 ft. above ground surface

10. Pump Test

Pumping level 50 ft. below surface

Pumping at 15 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
Y		01-19-1999
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
RY		01-19-1999

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		106	Building Overhang		17
Building Drain - Sanitary		57	Septic or Holding, or POWTS Tank		63

Comment:

Created On: 04-16-1999 Updated On: 11-15-2019 Review Status: