Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MP197

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HAMMONS, GREGORY			Phone #: (715)948-2060
Mailing Address: 63 60TH AVE			
City: CLAYTON	State: WI	Zip Code: 54004	
County: Polk	Co. Permit #:	Notification #:	Completed: 11-30-1998

1. Well Location
Town of CLEAR LAKE
Fire # (if avail.):
Street Address or Road Name and Number: 63 60TH AVE
Subdivision Name: | Lot #: | Block #:

Well Constructor (Business Name): MCCULLOUGH @ SONS INC	Lic. #: 44	Facility ID # (Public Wells):	Latitude / Longitude in Decimal Degree (DD): °N °W	Method Code:
Address: 20335 FOREST BLVD N FOREST LAKE MN 55025-9764		Well Plan Approval #:	NE NW or Govt Lot #:	Section: 2
		Approval Date (mm-dd-yyyy):		Township: 32 N
				Range: 15 W

2. Well Type New Well
of previous unique well #: constructed in
Reason for replaced or reconstructed well ?
OLD WELL IS NO GOOD
Construction Type: Drilled

3. Well serves 1 # of HOME	Hicap Well ? No	
Private,potable	Hicap Property ? No	
Heat Exchange____# of drillholes	Hicap Potable ?	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.3

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	63
2	63	69

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
I	TOP SOIL	Surface	2
Z	CLAY GRAVEL	2	25
S	SAND	25	50
G	GRAVEL	50	69

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	ASTMA53B KOREA SEHA 237 T C 1143	Surface	63
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
2	STAINLESS STEEL SCREEN 12 SLOT	63	69

9. Static Water Level
25 ft. below ground surface

10. Pump Test
Pumping level 55 ft. below surface
Pumping at 10 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method TREMIE PRESSURE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE GROUT	Surface	20	2 S
DRILL MUD	20	63	

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes
BILL PUMP SEALING WELL

13. Constructor / Supervisory Driller	Lic #	Date Signed
DM		12-01-1998
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
DB		11-30-1998

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		90

Type	Qualifier	Distance
Building Overhang		12
Septic or Holding, or POWTS Tank		60

Comment:

Created On: 01-19-1999 Updated On: 01-19-1999 Review Status: