Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MQ320

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RAHLF, ROBB	Phone #: (715)536-7766
Mailing Address: N575 HILLY RD	
City: MERRILL	State: WI — Zip Code: 54452
County: Lincoln	Co. Permit #:
Notification #	Completed: 09-30-1998
Well Constructor (Business Name): JAMES A HORNUNG SR	Lic. #: 695
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: W4014 ALPINE AVE MERRILL WI 54452-9064	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.1	

1. Well Location

Town of SCOTT	Fire # (if avail.): N575
Street Address or Road Name and Number: HILLY RD	
Subdivision Name	Lot # — Block #
Latitude / Longitude in Decimal Degree (DD): 45.1371 °N -89.7865 °W	Method Code: GCD013
SE SW or Govt Lot #	Section: 30 — Township: 31 N — Range: 6 E

2. Well Type New Well

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?: NEW HOME

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	120

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	S	U		MUDDY SAND	Surface	70
	D	Q		DECOMPOSED GRANITE	70	75
K		Q		BLACK GRANITE	75	120

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STD BLACK SAWHILL ASTMA53B WELDED	Surface	75
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

30 ft. below ground surface

10. Pump Test

Pumping level 100 ft. below surface

Pumping at 5 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method NONE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NONE	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
JH		09-30-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Sewer - Building Sanitary		20
Building Overhang		15	Septic or Holding, or POWTS Tank		50

Comment:

Created On: 03-04-1999 Updated On: 06-15-2020 Review Status: