Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MQ940

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KNAPP, TOM		Phone #: (715)325-6508
Mailing Address: 611 DEER RUN RD		
City: NEKOOSA	State: WI	Zip Code: 54457

County	Co. Permit #	Notification #	Completed
Adams			10-20-1998

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
HAUPT WELL @ PUMP CO INC	529	

Address: 5508 MAIN ST
AUBURNDALE WI 54412

Well Plan Approval #:

Approval Date (mm-dd-yyyy):

Hicap Permanent Well #	Common Well #	Specific Capacity
		10

3. Well serves 1 # of HOMES
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Fire # (if avail.): 611

Town of ROME

Street Address or Road Name and Number: 611 DEER RUN RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)				Method Code
44.1682 °N	-89.8901 °W			GCD013

NE	NW	Section	Township	Range
or Govt Lot #		34	20 N	5 E

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
QUANTITY

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	56.6

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S		SAND	Surface	9
		C	S	SANDY CLAY	9	14
		C		CLAY	14	46
	M	S		MEDIUM SAND	46	56.6

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	STEEL 18 97 A53 SAWHILL PE WELDED	Surface	53.6
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	TELE US FILTER SS #12	53.6	56.6

7. Grout or Other Sealing Material

Method MOUND

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
#8	Surface	0	1 S

9. Static Water Level
33 ft. below ground surface

10. Pump Test
Pumping level 36 ft. below surface
Pumping at 30 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
18 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
NOT YET

13. Constructor / Supervisory Driller	Lic #	Date Signed
DH		10-21-1998
Drill Rig Operator	Lic or Reg #	Date Signed
AH		10-21-1998

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		64

Type	Qualifier	Distance
Building Overhang		5
Septic or Holding, or POWTS Tank		34

Comment:

Created On: 11-18-1998 Updated On: 05-04-2020 Review Status: