Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MS463

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BAULING, LOUIS			Phone #: (815)877-1749
Mailing Address: 4588 SANDERMAN RD			
City: ROCKFORD	State: IL	Zip Code: 61114	
County: Rock	Co. Permit #:	Notification #:	Completed: 09-24-1998

1. Well Location

Town of SPRING VALLEY

Fire # (if avail.):

Street Address or Road Name and Number: 13600 HAFEMAN RD

Subdivision Name	Lot #	Block #

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
GOVERT BROS WELL DRILLING CO	658	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code:

Well Plan Approval #:

NE	NE	Section	Township	Range
or Govt Lot #		35	2 N	10 E

Address: 5234 N CO RD F
JANESVILLE WI 53545

Approval Date (mm-dd-yyyy):

2. Well Type New Well

of previous unique well #: constructed in

Hicap Permanent Well #	Common Well #	Specific Capacity
		1

Reason for replaced or reconstructed well ?:

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	63
6	63	100

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Air .....

Rotary - Mud Circulation .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C		CLAY	Surface	4
		C	L	CLAY @ LIMESTONE	4	25
		N		SANDSTONE	25	100

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	A53 SCH 40 PE STEEL NEW 18 97 SAWHILL	Surface	63
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

50 ft. below ground surface

10. Pump Test

Pumping level 70 ft. below surface

Pumping at 20 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

19 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PUMP @ TREMMY

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
PORTLAND CEMENT	Surface	63	12 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
MG		09-29-1998
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
FP		09-29-1998

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		94

Type	Qualifier	Distance
Building Overhang		12
Septic or Holding, or POWTS Tank		50

Comment:

Created On: 10-28-1998 Updated On: 10-28-1998 Review Status: