Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MS975

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RATHBURN, JOHN			Phone #: (715)723-9313
Mailing Address: N1399 810TH ST			
City: MONDOVI	State: WI	Zip Code: 54755	
County: Dunn	Co. Permit #:	Notification #:	Completed: 10-24-2000

Well Constructor (Business Name): THOMAS C FISHER	Lic. #: 293	Facility ID # (Public Wells):	
Address: N324 CTY RD D EAU GALLE WI 54737-9500		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.6	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of ROCK CREEK

Fire # (if avail.):

Street Address or Road Name and Number: 810TH ST

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

SW NW or Govt Lot #	Section: 20	Township: 26 N	Range: 11 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	50

Upper Enlarged Drillhole
Lower Open Bedrock
Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
Y	SAND & GRAVEL	Surface	50

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	IPSCO ASTM A53B WELDED JOINTS	Surface	46
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	SS 18 SLOT US FILTER	46	50

7. Grout or Other Sealing Material
Method GRAVITY FED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
MOUND BENTONITE	Surface		1 S

9. Static Water Level
22 ft. below ground surface

10. Pump Test
Pumping level 40 ft. below surface
Pumping at 10 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
14 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
N/A

13. Constructor / Supervisory Driller	Lic #	Date Signed
JDS		10-26-2000
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	50
Building Drain - Sanitary	>	25

Type	Qualifier	Distance
Building Overhang	>	10
Sewer - Building Sanitary	>	25
Septic or Holding, or POWTS Tank	>	25

Comment:

Created On: 11-28-2000 Updated On: 11-28-2000 Review Status: