Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MT452

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PAGEL, MERLE			Phone #
Mailing Address: PO BOX 74			
City: ALMOND	State: WI	Zip Code: 54909	
County: Portage	Co. Permit #	Notification #	Completed: 10-15-1998

Well Constructor (Business Name): FARAGO PLBG @ TRENCHING INC	Lic. #: 126	Facility ID # (Public Wells)	
Address: 606 W POPLAR ST PLAINFIELD WI 54966-9620		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 10	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Village of ALMOND

Fire # (if avail.): 1310

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #	
Latitude / Longitude in Decimal Degree (DD): 44.26346 °N -89.41563 °W			Method Code: GPS008
SE NW or Govt Lot #	Section: 28	Township: 21 N	Range: 9 E

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	122

Upper Enlarged Drillhole
Lower Open Bedrock
Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	122

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ISPCO 6 625 X 280 WALL WELD TOGETHER TOTAL WEIGHT2257	Surface	119
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	#12 JOHNSON K PACKER	119	122

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
#8 BENT ALONG CASING	Surface	0	

9. Static Water Level
39 ft. below ground surface

10. Pump Test
Pumping level 41 ft. below surface
Pumping at 20 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
16 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
TPF		10-31-1998
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		8	Sewer - Building Sanitary		40

Comment:

Created On: 01-19-1999 Updated On: 08-23-2022 Review Status: