Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MV292

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PUZA, ROBERT	Phone #
Mailing Address: W370 CEDAR GROVE RD	
City: OCONOMOWOC	State: WI — Zip Code: 53066
County: Jefferson	Co. Permit #	Notification #	Completed: 12-08-1999
Well Constructor (Business Name): PATRICK J LAHR	Lic. #: 187	Facility ID # (Public Wells)
Address: N48 W14784 LISBON RD MENOMONEE FALLS WI 53051	Well Plan Approval #	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 2.4

1. Well Location

Town of CONCORD

Fire # (if avail.)

Street Address or Road Name and Number: W372 CEDAR GROVE RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
43.0503 °N -88.553 °W	GCD013

SW SE or Govt Lot #	Section	Township	Range
	24	7 N	16 E

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: NEW HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	185

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		C	G	CLAY & STONES	Surface	60
		G	S	GRAVEL & SAND	60	75
		P		HARD PAN	75	106
		L		LIMESTONE	106	185

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	P/E PIPE ASTM A-53 GR. B SAWHILL TUB., 18.97#/FT. WELDED	Surface	106
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

120 ft. below ground surface

10. Pump Test

Pumping level 145 ft. below surface

Pumping at 60 GP M for 4 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method MOUND

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY SLURRY & BENTONITE CRUMB	Surface	20	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
PJL		12-10-1999
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		90
Building Drain - Sanitary		40
Building Overhang		18
Clearwater Sump		45

Type	Qualifier	Distance
Downspout/Yard Hydrant		25
Foundation Drain to Clearwater		35
Wastewater Sump		50
Sewer - Building Sanitary		40
Septic or Holding, or POWTS Tank		60

Comment:

Created On: 01-25-2000 Updated On: 09-26-2019 Review Status: