Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MV293

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: LAYMAN, BRAD	Phone #
Mailing Address: 4030 MEACHEM RD	
City: RACINE	State: WI — Zip Code: 53403
County: Milwaukee	Co. Permit #	Notification #	Completed: 12-14-1999

Well Constructor (Business Name): PATRICK J LAHR	Lic. #: 187	Facility ID # (Public Wells)	
Address: N48 W14784 LISBON RD MENOMONEE FALLS WI 53051		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 1	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
City of FRANKLIN

Fire # (if avail.)

Street Address or Road Name and Number: 4046 W PUETZ RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
42.8876 °N -87.9687 °W	GCD013

SW SW or Govt Lot #	Section: 13	Township: 5 N	Range: 21 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
NEW HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	20
6	20	178

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Air .....
Rotary - Mud Circulation .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
C	CLAY	Surface	80
X	SAND & CLAY	80	110
C G	CLAY & STONES	110	155
P	HARDPAN	155	165
L	LIMESTONE	165	178

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	P/E PIPE ASTMA-53 GR.B SAWHILL TUB., 18.97# FT. WELDED	Surface	165
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
80 ft. below ground surface

10. Pump Test
Pumping level 140 ft. below surface
Pumping at 60 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method MOUND

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CLAY SLURRY & BENTONITE	Surface	20	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
PJL		12-15-1999
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary		35	Downspout/Yard Hydrant		20
Building Overhang		18	Foundation Drain to Sewer		30
Collector Sewer - San or Storm		90	Sewer - Building Sanitary		45

Comment:

Created On: 01-25-2000 Updated On: 09-26-2019 Review Status: