Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MW064

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: HUNTER, BENJI			Phone #: (715)362-5359
Mailing Address: 5610 MOHAWK RD			
City: RHINELANDER	State: WI	Zip Code: 54501	
County: Oneida	Co. Permit #:	Notification #:	Completed: 11-10-1998

Well Constructor (Business Name): NEHLS @ WEBSTER WELL DRILLING	Lic. #: 6076	Facility ID # (Public Wells):	
Address: 1901 APACHE LN RHINELANDER WI 54501		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.6	

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of PINE LAKE

Fire # (if avail.):

Street Address or Road Name and Number: SPIDER LK RD

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

NE SW or Govt Lot #:	Section: 6	Township: 37 N	Range: 9 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	44

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
	Q	S		CAVING SAND	Surface	20
		Y		SAND @ GRAVEL	20	44

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	PE SAWHILL 18 97 A53	Surface	41
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
6	10 SLOT S S	41	44

7. Grout or Other Sealing Material
Method

9. Static Water Level
22 ft. below ground surface

10. Pump Test
Pumping level 35 ft. below surface
Pumping at 7.5 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
PW		11-18-1998
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
BF		11-10-1998

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		80	Building Overhang		30
			Septic or Holding, or POWTS Tank		60

Comment:

Created On: 01-07-1999 Updated On: 01-07-1999 Review Status: