Well Construction Report
WISCONSIN UNIQUE WELL NUMBER MY312

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707
Form 3300-077A

Property Owner: PETERSON, TODD	Phone #: (920)834-3709
Mailing Address: 209 1 2 CONGRESS ST	
City: OCONTO	State: WI — Zip Code: 54153
County: Oconto	Co. Permit #: — Notification #: — Completed: 11-02-1998

1. Well Location
Town of STILES
Fire # (if avail.):
Street Address or Road Name and Number: 5761 PIONEER PARK RD
Subdivision Name: — Lot #: — Block #:

Well Constructor (Business Name): VAN DE YACHT LEO WELL DRILLING I	Lic. #: 6097
Facility ID # (Public Wells):	
Well Plan Approval #:	
Address: 3383 OAK FOREST DR GREEN BAY WI 54313	
Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:
Specific Capacity: 0.5	

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

SE	SE	Section	Township	Range
or Govt Lot #		22	28 N	20 E

2. Well Type New Well
of previous unique well #: — constructed in:
Reason for replaced or reconstructed well ?: HOME
Construction Type: Drilled

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes
Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	75
6	75	122

Upper Enlarged Drillhole — Lower Open Bedrock

- Yes — Rotary - Mud Circulation .....
- Yes — Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
S	SAND	Surface	15
G	GRAVEL	15	55
C	CLAY	55	75
L	LIMESTONE	75	122

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL PLAIN END WELDED ASETM A53B 18 97#PER FT SAWHILL PIPE	Surface	75
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
10 ft. below ground surface

10. Pump Test
Pumping level 60 ft. below surface
Pumping at 25 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILL SLURRY	Surface	75	

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? No
N APP

13. Constructor / Supervisory Driller	Lic #	Date Signed
LV		11-02-1998
Drill Rig Operator	Lic or Reg #	Date Signed
TV		11-02-1998

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		65
Building Overhang		11

Type	Qualifier	Distance
Clearwater Sump		30
Foundation Drain to Clearwater		13
Septic or Holding, or POWTS Tank		30

Comment:

Created On: 01-07-1999 Updated On: 01-07-1999 Review Status: