Well Construction Report
WISCONSIN UNIQUE WELL NUMBER NF037

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MINKLEY			Phone #: (262)843-3359
Mailing Address: 6404 244TH AVE			
City: PADDOCK LAKE	State: WI	Zip Code: 53168	
County: Kenosha	Co. Permit #:	Notification #:	Completed: 04-21-2000

Well Constructor (Business Name): WILLIAM J GOHLKE	Lic. #: 693	Facility ID # (Public Wells):	
Address: 19400 38TH ST BRISTOL WI 53104-9740		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.1	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of SALEM

Fire # (if avail.):

Street Address or Road Name and Number: 6404 244TH AVE

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): 42.5784 °N -88.1054 °W			Method Code: GCD013
SW NW or Govt Lot #:	Section: 2	Township: 1 N	Range: 20 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	237
6	237	247

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		I		TOPSOIL	Surface	2
T		C		BROWN CLAY	2	13
G		C		GREY CLAY	13	110
		G	P	GRAVEL HARD PAN	110	118
R		C	P	RED CLAY HARDPAN	118	216
	B	G	P	BROKEN ROCK HARDPAN	216	237
		L		BEDROCK (LIMESTONE)	237	247

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM-A53-B PE ERW-1 1 PYSCO TUBULAR 280 WALL 18.97 LBS PER FT	Surface	237
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
0	-0-	0	

7. Grout or Other Sealing Material

Method PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GROUT WELL-DF	Surface	237	23 S

9. Static Water Level
90 ft. below ground surface

10. Pump Test
Pumping level 160 ft. below surface
Pumping at 7 GP M for 24 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?
-0-

13. Constructor / Supervisory Driller	Lic #	Date Signed
WFG		04-25-2000
Drill Rig Operator	Lic or Reg #	Date Signed
TLS		04-25-2000

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary		50	Collector Sewer - San or Storm		65
Building Overhang		25	Sewer - Building Sanitary		40

Comment:

Created On: 11-08-2000 Updated On: 08-23-2019 Review Status: