Well Construction Report
WISCONSIN UNIQUE WELL NUMBER NF089

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: WESTWARD BUILDERS			Phone #: (262)496-3742
Mailing Address: 16810 60TH ST			
City: BRISTOL	State: WI	Zip Code: 53104	
County: Kenosha	Co. Permit #:	Notification #:	Completed: 09-12-2001

Well Constructor (Business Name): THOMAS SCHULTZ	Lic. #: 6643	Facility ID # (Public Wells):	
Address: 4500 18TH ST KENOSHA WI 54144		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.6	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of SALEM

Fire # (if avail.):

Street Address or Road Name and Number: 28115 SILVER LAKE RD

Subdivision Name:	Lot #:	Block #:

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

SW SE or Govt Lot #	Section: 17	Township: 1 N	Range: 20 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
9	Surface	169

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	G	P	GRAVEL HARDPAN	Surface	72
R	-	C	P	RED CLAY HARD PAN	72	160
-	-	Y	-	SAND & GRAVEL	160	169

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
5	NEW P.V.C. CERTAINTEED 1120-SDR 21 2241 PWD	Surface	164
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
5	P.V.C. ENVIROMENTAL	164	169

7. Grout or Other Sealing Material

Method PUMPED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
GROUT WELL DF	Surface	164	16 S

9. Static Water Level
60 ft. below ground surface

10. Pump Test
Pumping level 80 ft. below surface
Pumping at 12 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
TLS		09-18-2001
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Drain - Sanitary		45	Clearwater Sump		25
Building Overhang		20	Sewer - Building Sanitary		45
			Septic or Holding, or POWTS Tank		80

Comment:

Created On: 10-31-2001 Updated On: 10-31-2001 Review Status: