Well Construction Report
WISCONSIN UNIQUE WELL NUMBER NN386

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: BOESEL, BILL			Phone #: (920)526-3400
Mailing Address: N4975 CTY U			
City: GLENBEULAH	State: WI	Zip Code: 53023	
County: Sheboygan	Co. Permit #:	Notification #:	Completed: 11-01-2000

Well Constructor (Business Name): DENNIS R LEFEBER	Lic. #: 434	Facility ID # (Public Wells):	
Address: W2593 CNTY Q MALONE WI 53049-1242		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.6	

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of GREENBUSH				Fire # (if avail.): N5033
Street Address or Road Name and Number: N5033 CTY U				
Subdivision Name:			Lot #:	Block #:
Latitude / Longitude in Decimal Degree (DD): 43.7224 °N -88.1177 °W				Method Code: GCD013
NE SW or Govt Lot #:	Section: 33	Township: 15 N	Range: 20 E	

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
6	Surface	205

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Air .....
Rotary - Mud Circulation .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		G	G	GRAVEL & STONES	Surface	47
		Z		CLAY & GRAVEL	47	149
		L		LIMESTONE	149	205

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A53 W/WELDED JOINTS IPSCO	Surface	149
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
30 ft. below ground surface

10. Pump Test
Pumping level 80 ft. below surface
Pumping at 30 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
28 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
BENTONITE	Surface		3 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DS		11-09-2000
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		110	Downspout/Yard Hydrant		35
Building Overhang		34	Sewer - Building Sanitary		30
Clearwater Sump		40	Septic or Holding, or POWTS Tank		95

Comment:

Created On: 03-05-2001 Updated On: 10-09-2019 Review Status: