Well Construction Report
WISCONSIN UNIQUE WELL NUMBER NP247

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ZUEGE, ROY			Phone #: (920)722-6504
Mailing Address: 1176 WOODGATE LN			
City: NEENAH	State: WI	Zip Code: 54956	
County: Florence	Co. Permit #:	Notification #:	Completed: 12-01-1999

Well Constructor (Business Name): ALLEN D TAMM	Lic. #: 53	Facility ID # (Public Wells):	
Address: PO BOX 34 LAKEWOOD WI 54138		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 0.3	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of LONG LAKE

Fire # (if avail.):

Street Address or Road Name and Number: FAY LK LOT 69

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

SE SE or Govt Lot #	Section: 8	Township: 39 N	Range: 15 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	70
6	70	85

Upper Enlarged Drillhole / Lower Open Bedrock

Yes Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
		S		SAND	Surface	10
		G	G	GRAVEL BOULDERS	10	70
		Y		SAND GRAVEL	70	85

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	ASTM A-53 GR B SAWHILL TUBULAR WELDED JOINT WT 18.97 PER FT	Surface	85
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
30 ft. below ground surface

10. Pump Test
Pumping level 70 ft. below surface
Pumping at 10 GP M for 4 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD	Surface	85	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
AT		02-16-2000
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
MB		02-16-2000

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		50	Building Overhang		20
			Septic or Holding, or POWTS Tank		25

Comment:

Created On: 03-28-2000 Updated On: 03-28-2000 Review Status: