Well Construction Report
WISCONSIN UNIQUE WELL NUMBER OJ580

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KNAPEK, DANIEL			Phone #
Mailing Address: 1006 HWY 35			
City: DE SOTO	State: WI	Zip Code: 54624	
County: Vernon	Co. Permit #	Notification #	Completed: 11-30-2000

Well Constructor (Business Name): DONALD C KIRSCHBAUM	Lic #: 170	Facility ID # (Public Wells)	
Address: 16189 DUTCH HILL RD BOSCOBEL WI 53805-9144		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 2.7	

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of WHEATLAND
Fire # (if avail.)
Street Address or Road Name and Number
Subdivision Name | Lot # | Block #
Latitude / Longitude in Decimal Degree (DD) °N °W
Method Code

NW	NW	Section	Township	Range
or Govt Lot #		2	11 N	7 W

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?
Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	105
6	105	180

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes Rotary - Air ..... No
- Yes Rotary - Air & Foam ..... No
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes Temp. Outer Casing 10in. dia
- Yes Removed? 14depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	14
-	-	H	-	SHALE ROCK	14	150
-	-	N	-	SAND ROCK	150	180

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL SAWHILL PIPE ASTM-53-B-PE	Surface	105
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
90 ft. below ground surface

10. Pump Test
Pumping level 93 ft. below surface
Pumping at 8 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method PRESSURE TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CEMENT	Surface	105	80 S

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DDK		12-15-2000
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
Building Overhang		25

Comment:

Created On: 06-25-2001 Updated On: 10-24-2002 Review Status: