Well Construction Report
WISCONSIN UNIQUE WELL NUMBER OJ582

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: LEE, DARREL	Phone #
Mailing Address: E1681 CO RD UU	
City: DE SOTO	State: WI — Zip Code: 54624
County: Vernon	Co. Permit #	Notification #	Completed: 12-12-2000
Well Constructor (Business Name): DONALD C KIRSCHBAUM	Lic. #: 170	Facility ID # (Public Wells)
Address: 16189 DUTCH HILL RD BOSCOBEL WI 53805-9144	Well Plan Approval #
	Approval Date (mm-dd-yyyy)
Hicap Permanent Well #	Common Well #	Specific Capacity: 2

1. Well Location

Town of WHEATLAND

Fire # (if avail.)

Street Address or Road Name and Number: COUNTY UU

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W — Method Code

or Govt Lot #	Section	Township	Range
SE SE	36	12 N	7 W

2. Well Type New Well

of previous unique well # — constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of HOME

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	273
6	273	500

Upper Enlarged Drillhole — Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes Rotary - Air ..... No
- Yes Rotary - Air & Foam ..... No
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes Temp. Outer Casing 10in. dia
- Yes Removed? 18depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	18
-	-	L	-	LIMEROCK	18	190
-	-	N	-	SANDROCK	190	260
-	-	H	-	SHALE ROCK	260	450
-	-	N	-	SANDROCK	450	500

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL SAWHILL PIPE ASTM-53-B-PE	Surface	273
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

400 ft. below ground surface

10. Pump Test

Pumping level 404 ft. below surface

Pumping at 8 GP M for 3 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PRESSURE TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CEMENT	Surface	273	135 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DK		12-30-2000
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		80	Building Overhang		50
			Septic or Holding, or POWTS Tank		60

Comment:

Created On: 07-19-2001 Updated On: 07-19-2001 Review Status: