Well Construction Report
WISCONSIN UNIQUE WELL NUMBER OJ591

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: RAMSDEN, RICHARD			Phone #
Mailing Address: 695 KENT RD			
City: HIGHLAND	State: WI	Zip Code: 53543	
County: Iowa	Co. Permit #	Notification #	Completed: 12-08-2000

Well Constructor (Business Name): DONALD C KIRSCHBAUM	Lic #: 170	Facility ID # (Public Wells)	
Address: 16189 DUTCH HILL RD BOSCOBEL WI 53805-9144		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 2.7	

3. Well serves 1 # of HOME
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of HIGHLAND
Fire # (if avail.)
Street Address or Road Name and Number

Subdivision Name	Lot #	Block #	
Latitude / Longitude in Decimal Degree (DD) °N °W			Method Code

SW NE or Govt Lot #	Section: 6	Township: 6 N	Range: 1 E

2. Well Type New Well
of previous unique well # constructed in
Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
10	Surface	114
6	114	240

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes Rotary - Air ..... No
- Yes Rotary - Air & Foam ..... No
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes Temp. Outer Casing 10in. dia
- Yes Removed? 7depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	7
-	-	L	-	LIMEROCK	7	75
-	-	N	-	SAND ROCK	7	240

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW BLACK STEEL SAWHILL PIPE ASTM-53-B-PE	Surface	114
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level
110 ft. below ground surface

10. Pump Test
Pumping level 113 ft. below surface
Pumping at 8 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

7. Grout or Other Sealing Material
Method PRESSURE TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
CEMENT	Surface	114	50 S

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
DEK		01-05-2001
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		156	Building Overhang		26
			Septic or Holding, or POWTS Tank		146

Comment:

Created On: 07-03-2001 Updated On: 11-03-2004 Review Status: