Well Construction Report
WISCONSIN UNIQUE WELL NUMBER OM820

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: FINGER, TIM			Phone #: (715)582-4198
Mailing Address: N2059 BONNIE LN			
City: MARINETTE	State: WI	Zip Code: 54143	
County: Marinette	Co. Permit #:	Notification #:	Completed: 08-06-2003

Well Constructor (Business Name): BRYAN KOZIKOWSKI	Lic. #: 56	Facility ID # (Public Wells):	
Address: KOZIKOWSKI WELL & PUMP MENOMINEE MI 49858		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 2.3	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of PESHTIGO

Fire # (if avail.):

Street Address or Road Name and Number: REHMS RD

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code:

SW	SE	Section	Township	Range
or Govt Lot #		12	30 N	22 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	60
6	6	270

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	I	S	SANDY LOAM	Surface	14
-	-	G	-	GRAVEL	14	15
-	-	C	G	CLAY & STONE	15	24
-	-	C	-	CLAY	24	60
-	-	L	-	TAN & GRAY MARBLES LIMESTONE	60	112
-	-	L	H	LIMESTONE & SHALE	112	130
-	-	L	S	SANDY LIMESTONE	130	149
-	-	L	N	LIMESTONE SANDSTONE & SHALE	149	189
R		L	H	LIMESTONE W/RED SHALE LAYERS	189	230
		N		SANDSTONE	230	238
		L		LIMESTONE	238	270

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	BLACK STEEL 18.97 ASTM A53B IPSCO WELDED JOINTS	Surface	60
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD & CUTTINGS	Surface	60	

9. Static Water Level

25 ft. below ground surface

10. Pump Test

Pumping level 60 ft. below surface

Pumping at 80 GP M for 0.5 Hrs.

Pumping Method ?

11. Well Is

24 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

NA

13. Constructor / Supervisory Driller	Lic #	Date Signed
BK		08-09-2003
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		100	Septic or Holding, or POWTS Tank		100

Comment:

Created On: 10-02-2003 Updated On: 10-02-2003 Review Status: