Well Construction Report
WISCONSIN UNIQUE WELL NUMBER OM949

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KNUDSON, MARLA			Phone #: (608)583-2778
Mailing Address: 32818 US HWY 14			
City: LONE ROCK	State: WI	Zip Code: 53556	
County: Richland	Co. Permit #:	Notification #:	Completed: 07-08-2003

Well Constructor (Business Name): DONALD HERBECK	Lic. #: 229	Facility ID # (Public Wells):	
Address: A-D WELL & PUMP SERVICE SEXTONVILLE WI 53584		Well Plan Approval #:	
		Approval Date (mm-dd-yyyy):	
Hicap Permanent Well #:	Common Well #:	Specific Capacity: 4	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of BUENA VISTA

Fire # (if avail.):

Street Address or Road Name and Number: 33115 MARY ST

Subdivision Name:	Lot #:	Block #:	
Latitude / Longitude in Decimal Degree (DD): °N °W			Method Code:
NE NE or Govt Lot #	Section: 31	Township: 9 N	Range: 2 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Driven Point

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
2	Surface	45

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	Y	-	SAND & GRAVEL	Surface	23
-	-	P	-	HARDPAN	23	27
-	-	S	-	SAND	27	45

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
2	ASTMA53A SCH 40 L21 T&C RN CBW WHEATLAND	Surface	41
Dia. (in.)	**Screen type, material & slot size**	**From (ft.)**	**To (ft.)**
2	ALLOY MACHINE STAINLESS STEEL WEDGE 10 SLOT	41	45

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

9. Static Water Level
16 ft. below ground surface

10. Pump Test
Pumping level 18 ft. below surface
Pumping at 8 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No
NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
DAH		07-08-2003
Drill Rig Operator	**Lic or Reg #**	**Date Signed**

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	50	Sewer - Building Sanitary	>	8
Landfill		1500	Septic or Holding, or POWTS Tank	>	25

Comment:

Created On: 08-01-2003 Updated On: 08-21-2003 Review Status: