Well Construction Report
WISCONSIN UNIQUE WELL NUMBER OV063

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: KONITZER, FRED			Phone #
Mailing Address: 8185 CTY V			
City: GILLETT	State: WI	Zip Code: 54124	
County: Oconto	Co. Permit #	Notification #	Completed: 11-05-2001

Well Constructor (Business Name): BERNARD YOUNG	Lic. # 696	Facility ID # (Public Wells)	
Address: 10358 HWY 22E GILLETT WI 54124		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 0.5	

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of MAPLE VALLEY

Fire # (if avail.): 8185

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD): °N °W
Method Code

NE SW or Govt Lot #	Section	Township	Range
	19	29 N	18 E

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
HOME

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	40
6	45	49

Upper Enlarged Drillhole — Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Cable-tool Bit ____in. dia...
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	31
-	-	C	-	CLAY	31	39
-	N	S	-	FINE SAND	39	43
-	W	S	-	WATER SAND	43	49

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SAWHILL STEEL 1780 PSI ASTM A-53 WELDED 18.97	Surface	40
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	SCREEN/K-PACKER	45	49

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DILLING MUD/CUTTINGS	Surface	45	

9. Static Water Level
8 ft. below ground surface

10. Pump Test
Pumping level 30 ft. below surface
Pumping at 10 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
Drill Rig Operator	Lic or Reg #	Date Signed
BY		12-05-2001

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		110	Building Overhang		16
			Septic or Holding, or POWTS Tank		60

Comment:

Created On: 01-31-2002 Updated On: 01-31-2002 Review Status: