Well Construction Report
WISCONSIN UNIQUE WELL NUMBER OV077

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: GIESE, DAVE			Phone #: (920)822-1007
Mailing Address: 477 ROSEMARY DR			
City: PULASKI	State: WI	Zip Code: 54162	
County: Shawano	Co. Permit #:	Notification #:	Completed: 04-07-2002

1. Well Location

Town of ANGELICA

Fire # (if avail.)

Street Address or Road Name and Number: TOWN HALL RD

Subdivision Name | Lot # | Block #

Well Constructor (Business Name): BERNARD YOUNG	Lic. #: 696	Facility ID # (Public Wells)	
Address: 10358 HWY 22E GILLETT WI 54124		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #:	Specific Capacity: 0.5	

Latitude / Longitude in Decimal Degree (DD): °N °W

Method Code

SE SE or Govt Lot #	Section: 21	Township: 26 N	Range: 18 E	

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?: HOME

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	73
6	73	101

Upper Enlarged Drillhole: Yes

Lower Open Bedrock: No

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	S	-	SAND	Surface	10
-	-	C	-	CLAY	10	73
-	-	L	-	LIMESTONE	73	85
-	-	N	-	SANDSTONE	85	101

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SAWHILL STEEL 19.80 PST ASTM A-53 WELDED	Surface	73
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

10 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 15 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
DRILLING MUD/CUTTINGS	Surface	73	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
BY		04-08-2002
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		85	Building Overhang		22
			Septic or Holding, or POWTS Tank		60

Comment:

Created On: 09-11-2002 Updated On: 09-11-2002 Review Status: