Well Construction Report
WISCONSIN UNIQUE WELL NUMBER OV274

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MENNONITE CHURCH			Phone #
Mailing Address: 7448 N STATE HWY 27			
City: HAYWARD	State: WI	Zip Code: 54843	
County: Sawyer	Co. Permit #	Notification #	Completed: 12-13-2001

Well Constructor (Business Name): FROEMEL WELL & PUMP REPAIR INC	Lic. #: 6080	Facility ID # (Public Wells)	
Address: 15251 W COUNTY B HAYWARD WI 54843-4100		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 1	

3. Well serves 1 # of CHURCH
Private,potable
Heat Exchange____# of drillholes

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location
Town of SAND LAKE

Fire # (if avail.)

Street Address or Road Name and Number
OLD 27

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD) °N °W
Method Code

SW	NW	Section	Township	Range
or Govt Lot #		16	39 N	9 W

2. Well Type Replacement
of previous unique well # constructed in

Reason for replaced or reconstructed well ?
OLD WELL FAILED

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	143

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit 4in. dia... No
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	J	Y	-	SAND & GRAVEL FE	Surface	100
-	-	S	M	SAND SILT	100	127
-	-	C	-	CLAY	127	133
-	-	Y	-	GRAVEL SAND SILT	133	143

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	NEW BLACK STEEL WELDED 10.79# LBS FT ASTM A53B IPSCO	Surface	143
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
	NONE		

7. Grout or Other Sealing Material
Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

9. Static Water Level
35 ft. below ground surface

10. Pump Test
Pumping level 45 ft. below surface
Pumping at 10 GP M for 2 Hrs.
Pumping Method ?

11. Well Is
25 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?
Filled & Sealed Well(s) as needed? Yes

13. Constructor / Supervisory Driller	Lic #	Date Signed
GO		12-13-2001
Drill Rig Operator	Lic or Reg #	Date Signed
DF		12-13-2001

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		60	Building Overhang		35
			Septic or Holding, or POWTS Tank		50

Comment:

Created On: 01-31-2002 Updated On: 09-17-2015 Review Status: