Well Construction Report
WISCONSIN UNIQUE WELL NUMBER QJ675

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: DEWITZ, TOM	Phone #
Mailing Address: 123 E HIGH ST	
City: CALEDONIA	State: MN Zip Code: 55921
County: Sawyer	Co. Permit #	Notification #	Completed: 07-02-2001

1. Well Location

Town of EDGEWATER

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name | Lot # | Block #

Well Constructor (Business Name): THOMAS J RUTHERFORD	Lic #: 4719	Facility ID # (Public Wells)	Latitude / Longitude in Decimal Degree (DD) °N °W	Method Code
Address: 2795 23 1/2 ST PO BOX 6 BRILL WI 54818		Well Plan Approval #	SW NW or Govt Lot #	Section: 20
		Approval Date (mm-dd-yyyy)	Township: 37 N	Range: 9 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Hicap Permanent Well #	Common Well #	Specific Capacity: 0.8

3. Well serves 1 # of NONE

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	49

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Rotary - Air .....
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
  - Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	Q	S	G	SAND CAVING LARGE ROCK GRAVEL	Surface	24
T	N	S	-	BROWN FINE SAND	24	49

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	IPSCO ASTM A53B 10 79 237	Surface	46
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
3	STAINLESS #12 SLOTTED WELDED	46	49

9. Static Water Level

24 ft. below ground surface

10. Pump Test

Pumping level 40 ft. below surface

Pumping at 12 GP M for 12 Hrs.

Pumping Method ?

11. Well Is

18 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method BENTONITE MOUNDED

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

WERE NONE

13. Constructor / Supervisory Driller	Lic #	Date Signed
TR		07-30-2001
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		155
Building Overhang		40
Shoreline/Pool		200
Sewer - Building Sanitary		38
Septic or Holding, or POWTS Tank		50

Comment:

Created On: 03-01-2002 Updated On: 03-01-2002 Review Status: