Well Construction Report
WISCONSIN UNIQUE WELL NUMBER QM662

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: TAYLOR, MIKE			Phone #
Mailing Address: PO BOX 1			
City: GEORGETOWN	State: CO	Zip Code: 80444	
County: Vernon	Co. Permit #	Notification #	Completed: 06-24-2002

Well Constructor (Business Name): ROBERT C KOUBA	Lic. #: 152	Facility ID # (Public Wells)	
Address: PO BOX 484 HILLSBORO WI 54634		Well Plan Approval #	
		Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #	Specific Capacity: 1.2	

1. Well Location

Town of KICKAPOO

Fire # (if avail.)

Street Address or Road Name and Number

Subdivision Name	Lot #	Block #	
Latitude / Longitude in Decimal Degree (DD) °N °W			Method Code
NW NW or Govt Lot #	Section: 3	Township: 11 N	Range: 3 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 2 # of CABINS

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	42
6	42	100

Upper Enlarged Drillhole / Lower Open Bedrock

Yes — Rotary - Mud Circulation ..... — No

Rotary - Air .....

Rotary - Air & Foam .....

Drill-Through Casing Hammer

Reverse Rotary

Cable-tool Bit ____in. dia...

Dual Rotary .....

Yes — Temp. Outer Casing 10in. dia

Yes — Removed? 6depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLYA	Surface	5
-	-	S	-	SAND	5	12
-	-	S	G	SAND W/GRAVEL	12	30
E	-	H	-	GREEN SHALE	30	46
T	-	N	-	LT BROWN SANDSTONE	46	58
I	-	N	-	WHITE SANDSTONE	58	100

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6.625	NEW PLAIN END STEEL WELDED IPSCO CASING ASTM A53B 18.97 LBS/FT .280 WALL	Surface	42
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
6	DRIVE SHOE		

9. Static Water Level

25.6 ft. below ground surface

10. Pump Test

Pumping level 50 ft. below surface

Pumping at 30 GP M for 1 Hrs.

Pumping Method ?

11. Well Is

12 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method BRAIDENHEAD

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	42	35 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
RCK		06-25-2002
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Comment:

Created On: 07-12-2002 Updated On: 07-12-2002 Review Status: