Well Construction Report
WISCONSIN UNIQUE WELL NUMBER QN025

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: MARSHALL, CHRIS			Phone #
Mailing Address: 452 VALLEY VIEW RD			
City: POYNETTE	State: WI	Zip Code: 53955	
County: Dane	Co. Permit #: 18532	Notification #	Completed: 10-09-2001

1. Well Location

Town of BRISTOL

Fire # (if avail.)

Street Address or Road Name and Number: 2808 COUNTRY DR

Subdivision Name	Lot #	Block #
BROOKS RDG	18	

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
BRAD WEBSTER & SONS DRILLING	6574	

Latitude / Longitude in Decimal Degree (DD): 43.2107 °N -89.2182 °W

Method Code: GCD013

SE	SW	Section	Township	Range
or Govt Lot #		29	9 N	11 E

Well Plan Approval #

Address: N2323 PINE HOLLOW RD, POYNETTE WI 53955

Approval Date (mm-dd-yyyy)

2. Well Type New Well

of previous unique well # constructed in

Hicap Permanent Well # | Common Well # | Specific Capacity: 3

Reason for replaced or reconstructed well ?

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.8	Surface	180
6	180	245

Upper Enlarged Drillhole / Lower Open Bedrock

- Rotary - Mud Circulation .....
- Yes / No — Rotary - Air .....
- No / Yes — Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Yes — Temp. Outer Casing 10in. dia
- Yes — Removed? 10depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	10
-	-	L	-	LIMESTONE	10	29
-	-	N	-	SANDSTONE	29	245

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	SAWHILL A53B PE .280 VOL	Surface	180
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

91 ft. below ground surface

10. Pump Test

Pumping level 95 ft. below surface

Pumping at 12 GP M for 2 Hrs.

Pumping Method ?

11. Well Is

20 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method PRESSURE TREMIE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
NEAT CEMENT	Surface	180	50 S

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed? No

NONE ON PROPERTY

13. Constructor / Supervisory Driller	Lic #	Date Signed
BW		10-10-2001
Drill Rig Operator	**Lic or Reg #**	**Date Signed**
RW		10-10-2001

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)	>	90	Landfill	>	1200
Building Overhang		45	Sewer - Building Sanitary		60
Foundation Drain to Clearwater		45	Septic or Holding, or POWTS Tank	>	70

Comment:

Created On: 11-13-2001 Updated On: 12-11-2019 Review Status: