Well Construction Report
WISCONSIN UNIQUE WELL NUMBER QN119

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: PALMER, STEVE		Phone #: (651)439-1119
Mailing Address: 5041 LINDEN TRL N		
City: LAKE ELMO	State: MN	Zip Code: 55042

County	Co. Permit #	Notification #	Completed
Polk			12-21-2001

Well Constructor (Business Name)	Lic. #	Facility ID # (Public Wells)
BRIAN COX	6644	

Address: 1653 210TH AVE
MILLTOWN WI 54858

Hicap Permanent Well #	Common Well #	Specific Capacity
		1

3. Well serves 1 # of
Private,potable
Heat Exchange____# of drillholes

Well Plan Approval #
Approval Date (mm-dd-yyyy)

Hicap Well ? No
Hicap Property ? No
Hicap Potable ?

1. Well Location

Town of GEORGETOWN

Fire # (if avail.): 2144

Street Address or Road Name and Number: 2144 70TH ST

Subdivision Name	Lot #	Block #

Latitude / Longitude in Decimal Degree (DD)	Method Code
45.5159 °N -92.3108 °W	GCD013

NW SE or Govt Lot #	Section	Township	Range
	14	35 N	16 W

2. Well Type New Well
of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
4	Surface	57

Upper Enlarged Drillhole / Lower Open Bedrock

Rotary - Mud Circulation .....
Rotary - Air .....
Rotary - Air & Foam .....
Drill-Through Casing Hammer
Reverse Rotary
Yes Cable-tool Bit 4in. dia... No
Dual Rotary .....
Temp. Outer Casing ____in. dia
Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes	Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
- - S -	SAND	Surface	57

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
4	CASING STEEL IPSCO WELDED ASTM-A53B/ASME HT 705326	Surface	53
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)
2	JOHNSON SS 10 SLOT	52	57

7. Grout or Other Sealing Material

Method MOUNDED BENTONITE

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
	Surface		

9. Static Water Level
15 ft. below ground surface

10. Pump Test
Pumping level 35 ft. below surface
Pumping at 20 GP M for 1 Hrs.
Pumping Method ?

11. Well Is
12 in. above grade
Developed ? Yes
Disinfected ? Yes
Capped ? Yes

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

13. Constructor / Supervisory Driller	Lic #	Date Signed
BC		12-21-2001
Drill Rig Operator	Lic or Reg #	Date Signed

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
POWTS dispersal component (soil absorption unit or mound)		70	Shoreline/Pool		200
Building Overhang		15	Septic or Holding, or POWTS Tank		65

Comment:

Created On: 01-31-2002 Updated On: 06-30-2020 Review Status: