Well Construction Report
WISCONSIN UNIQUE WELL NUMBER QN892

Drinking Water and Groundwater - DG/5
Department of Natural Resources, Box 7921
Madison WI 53707

Form 3300-077A

Property Owner: ROSENWINKEL, MERRILL	Phone #: (715)774-3379
Mailing Address: HCR BOX 32	
City: HERBSTER	State: WI — Zip Code: 54844
County: Bayfield	Co. Permit #:
Notification #	Completed: 10-03-2002
Well Constructor (Business Name): GARY LIND	Lic. #: 93
Facility ID # (Public Wells)	
Well Plan Approval #	
Address: RT 1 BOX 73 IRON RIVER WI 54847-9720	
Approval Date (mm-dd-yyyy)	
Hicap Permanent Well #	Common Well #
Specific Capacity: 0.2	

1. Well Location

Town of CLOVER

Fire # (if avail.)

Street Address or Road Name and Number: TOUVE RD

Subdivision Name	Lot #	Block #	
Latitude / Longitude in Decimal Degree (DD): °N °W	Method Code		
NE SE or Govt Lot #	Section: 20	Township: 50 N	Range: 7 W

2. Well Type New Well

of previous unique well # constructed in

Reason for replaced or reconstructed well ?

Construction Type: Drilled

3. Well serves 1 # of

Private,potable

Heat Exchange____# of drillholes

Hicap Well ? No

Hicap Property ? No

Hicap Potable ?

4. Potential Contamination Sources - ON REVERSE SIDE

5. Drillhole Dimensions and Construction Method

Dia. (in.)	From (ft.)	To (ft.)
8.75	Surface	95
6	95	168

Upper Enlarged Drillhole / Lower Open Bedrock

- Yes / No — Rotary - Mud Circulation ..... — No
- No / Yes — Rotary - Air ..... — Yes
- Rotary - Air & Foam .....
- Drill-Through Casing Hammer
- Reverse Rotary
- Cable-tool Bit ____in. dia...
- Dual Rotary .....
- Temp. Outer Casing ____in. dia
- Removed? ____depth ft. (If NO explain on back side)

8. Geology

Geology Codes				Type, Caving/Noncaving, Color, Hardness, etc...	From (ft.)	To (ft.)
-	-	C	-	CLAY	Surface	60
-	-	P	-	HARD PAN	60	95
-	-	N	-	SAND STONE	95	168

6. Casing, Liner, Screen

Dia. (in.)	Material, Weight, Specification Manufacturer & Method of Assembly	From (ft.)	To (ft.)
6	NEW STEEL PIPE PLAIN END A-53-B IPSCO	Surface	95
Dia. (in.)	Screen type, material & slot size	From (ft.)	To (ft.)

9. Static Water Level

10 ft. below ground surface

10. Pump Test

Pumping level 80 ft. below surface

Pumping at 12 GP M for 3 Hrs.

Pumping Method ?

11. Well Is

20 in. above grade

Developed ? Yes

Disinfected ? Yes

Capped ? Yes

7. Grout or Other Sealing Material

Method

Kind of Sealing Material	From (ft.)	To (ft.)	# Sacks Cement
MUD & DRILL CUTTINGS	Surface	95	

12. Notified Owner of need to fill & seal ?

Filled & Sealed Well(s) as needed?

N/A

13. Constructor / Supervisory Driller	Lic #	Date Signed
GL		10-14-2002
Drill Rig Operator	Lic or Reg #	Date Signed
WH		10-14-2002

4a. Potential Contamination Sources Is the well located in floodplain ? No

Type	Qualifier	Distance	Type	Qualifier	Distance
Building Overhang		70	Septic or Holding, or POWTS Tank		85

Comment:

Created On: 01-31-2003 Updated On: 01-31-2003 Review Status: